Office of the Project Director
Project Management Unit,
Rebuild Kerala Initiative, LSGD,
Ground Floor, Central Telephone Exchange,
Near Government Press, Statue,
Thiruvananthapuram, Pin-695001

email: pmurkilsgd@gmail.com
Phone-0471-2328812

No: A1/383/PMULSGD/2021

Dated: 04-11-2022

04/11/2022 ൽ പി.ഐ.യു കോട്ടയം സോണിലെ ഓഫീസേഴ്സ്, പ്രവർത്തി ഏറ്റെടുത്ത് നടപ്പിലാക്കി വരുന്ന കോൺട്രാക്ടേഴ്സ് എന്നിവരെഉൾപ്പെടുത്തി പ്രോജക്ട് ഡയറക്ടറുടെ അദ്ധ്യക്ഷതയിൽ നടത്തിയ മീറ്റിങ്ങിന്റെ മിനിറ്റ്സ്

മീറ്റിംങ്ങ് 10.30 എ.എം.നു ആരംഭിച്ചു.

പ്രോജക്ട് ഡയറക്ടർ മീറ്റിംങ്ങിൽ പങ്കെടുക്കുന്നവരെ ഹാർദ്ദവമായി സ്വാഗതം ചെയ്തു. പ്രവർത്തികൾ റിവ്യൂ ചെയ്യുന്നതിനായി എക്സിക്യൂട്ടീവ് എഞ്ചിനീയറെ ചുമതലപ്പെടുത്തി.

ആദ്യമായി ഇടുക്കി, പത്തനംതിട്ട ജില്ലകളിലെ പ്രവർത്തികളാണ് റിവ്യൂ ചെയ്തത്. ശ്രീ.റിഫിൻ അസി.എഞ്ചിനീയർ പത്തനംതിട്ട ജില്ലയിലെ പ്രവർത്തികൾ ഒന്നൊന്നായി വായിച്ച് പ്രവർത്തിയുടെ നിലവിലെ അവസ്ഥ വിശദമാക്കി. ശ്രീ.റഷീദ് അസി.എഞ്ചിനീയർ ഇടുക്കി ജില്ലയിലെ പ്രവർത്തികൾ ഒന്നൊന്നായി വായിച്ച് പ്രവർത്തിയുടെ നിലവിലെ അവസ്ഥ വിശദമാക്കി. പതനംതിട്ട,ഇടുക്കി ജില്ലകളിലെ പ്രവർത്തികൾ അസിസ്റ്റന്റ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ ശ്രീ. സത്യനാഥ്, ശ്രീ.ശ്യാം അസി.എഞ്ചിനീയർ അവലോകനം നടത്തുകയും ബന്ധപ്പെട്ട ഉദ്യോഗസ്ഥരും കോൺട്രാക്ടർമാരും ഓരോ പ്രവർത്തിയെക്കുറിച്ചും വിശകലനം നടത്തുകയും ചെയ്തു.

തുടർന്ന് ആലപ്പുഴ,കോട്ടയം ജില്ലകളിലെ നടപ്പിലാക്കിക്കൊണ്ടിരിക്കുന്ന പ്രവർത്തികളുടെ അവലോകനം നടത്തി. ശ്രീ.അനിൽ അസി.എഞ്ചിനീയർ ശ്രീ.ശരവണേശ്വർ അസിസ്റ്റന്റ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ കോട്ടയം ജില്ലയിലെ നടപ്പിലാക്കിക്കൊണ്ടിരിക്കുന്ന പ്രവർത്തിയുടെ നിലവിലെ അവസ്ഥ വിശദമാക്കി. ശ്രീ.ബെൻസിലാൽ അസിസ്റ്റന്റ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ, ശ്രീ.കൃഷ്ണകുമാർ അസി.എഞ്ചിനീയർ ആലപ്പുഴ ജില്ലയിലെ നടപ്പിലാക്കിക്കൊണ്ടിരിക്കുന്ന പ്രവർത്തിയുടെ നിലവിലെ അവസ്ഥ വിശദമാക്കി. ആലപ്പുഴ,കോട്ടയം ജില്ലകളിലെ പ്രവർത്തികൾ ശ്രീ.സാം വിദ്യാനാഥ് അസിസ്റ്റന്റ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ, ശ്രീമതി.ഹസീന അസി.എഞ്ചിനീയർ അവലോകനം നടത്തുകയും ബന്ധപ്പെട്ട ഉദ്യോഗസ്ഥരും

കോൺട്രാക്ടർമാരും ഓരോ പ്രവർത്തിയെക്കുറിച്ചും വിശകലനം നടത്തുകയും ചെയ്തു.

യൂട്ടിലിറ്റി ഷിഫ്റ്റിംങ്ങിന്റെ പേമെന്റിനു സ്പഷ്ഠീകരണം ഗവണ്മെന്റിൽ നിന്നു ലഭ്യമായത് സംബന്ധിച്ച് ഫിനാൻസ് ഓഫീസർ സംസാരിച്ചു.ഇനി മുതൽ യൂട്ടിലിറ്റി ഷിഫ്റ്റിംങ്ങ് ഡെപ്പൊസിറ്റ് പ്രവർത്തി ആയി മാത്രം നടത്താൻ ശ്രദ്ധിക്കണമെന്നും അദ്ദേഹം കൂട്ടിച്ചേർത്തു.എന്നാൽ ടി സിസ്റ്റം പ്രവർത്തികൾ താമസിക്കുന്നതിനിടയാക്കുമെന്നും,പൈപ്പ് ലൈൻ ഷിഫ്റ്റിംങ്ങ് വാട്ടർ അതോറിറ്റി ഉദ്യോസസ്ഥരുടെ സ്പെസഫിക്കേഷൻ അനുസരിച്ച് അവരുടെ സാന്നിദ്ധ്യത്തിൽ വർക്ക് ഏറ്റെടുത്ത കോൺ ട്രാകടേഴ്സ് ചെയ്യുന്നതിനുള്ള സാഹചര്യം ഉണ്ടായാൽ പ്രവർത്തികളുടെ പൂർത്തീകരണത്തിനുള്ള താമസം ഒഴിവാകുമെന്നും ടി കാര്യത്തിൽ അടിയന്തിര ഇടപെടൽ നടത്തണമെന്നും ഫീൽഡ്തല ഒദ്യോഗസ്ഥർ ഒന്നടങ്കം ആവശ്യപ്പെട്ടു.

ശ്രീ.സാംവിദ്യാനാഥ് അസിസ്റ്റന്റ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ,മീറ്റിംങ്ങിൽ പങ്കെടുത്തവർക്ക് നന്ദി രേഖപ്പെടുത്തി. അടുത്ത റിവ്യൂ ഡിസംബർ മാസം 21 നു നടത്താൻ തീരുമാനിച്ചു.മീറ്റിംങ്ങ് 1.30 പി.എം. നു അവസാനിച്ചു.

ഒപ്പ്
പ്രോജക്ട്ഡയറക്ടർ

തീരുമാനങ്ങൾ

1. DLP ആരംഭിക്കേണ്ടതിനാൽ പൂർത്തിയായ പ്രവർത്തികളുടെ ഫൈനൽ ബിൽ എത്രയും പെട്ടെന്ന് തയ്യാറാക്കി നൽകുക .
2. 20% ത്തിലധികം ഫിസിക്കൽ പ്രോഗ്രസ്സ് രേഖപ്പെടുത്തിയിട്ടുള്ള പ്രവർത്തികൾക്ക് ആനുപാതികമായി ഫൈനാൻഷ്യൽ പ്രോഗ്രസ്സ് ഉറപ്പാക്കുക
3. പ്രവർത്തികളുടെ നടത്തിപ്പിൽ മനപൂർവ്വം വീഴ്ച വരുത്തുന്ന കോട്രാക്ടേഴ്സിനു നോട്ടീസ് നൽകി തുടർ നടപടികൾ സ്വീകരിക്കുക.

ഉള്ളടക്കം : പ്രവർത്തികളുടെ വിശദമായ അവലോകന റിപ്പോർട്ട്

**പങ്കെടുത്തവർ**

1. ശ്രീ. കൃഷ്ണകുമാർ.കെ അസിസ്റ്റന്റ് എഞ്ചിനീയർ
2. ശ്രീ. അനിൽ ഡി.ജെ അസിസ്റ്റന്റ് എഞ്ചിനീയർ

3. ശ്രീ. റിഫിൻ അസിസ്റ്റന്റ് എഞ്ചിനീയർ
4. ശ്രീ. റഷീദ് അസിസ്റ്റന്റ് എഞ്ചിനീയർ
5. ശ്രീ. ബെൻസിലാൽ അസിസ്റ്റന്റ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ
6. ശ്രീ. ശരവണേശ്വരൻ എക്സിക്യൂട്ടീവ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ
7. ശ്രീ. ബിജു.എം കോൺട്രാക്ടർ
8. ശ്രീ. പ്രശാന്ത്.എസ്സ്.നായർ കോൺട്രാക്ടർ
9. ശ്രീ. വിജയകുമാർ.ടി.വി കോൺട്രാക്ടർ
10. ശ്രീ. ഷെഹിൻഷാ.ടി കോൺട്രാക്ടർ
11. ശ്രീ. ഷിന്റ തോമസ്സ് കോൺട്രാക്ടർ
12. ശ്രീ. മനോജ് മാത്യൂ കോൺട്രാക്ടർ
13. ശ്രീ. ചന്ദ്രശേഖരൻ.ടി.ഡി. കോൺട്രാക്ടർ
14. ശ്രീ. ഷാജി ജോസഫ് കോൺട്രാക്ടർ
15. ശ്രീ. ബിബിൻ തോമസ്സ് കോൺട്രാക്ടർ
16. ശ്രീ. ജോളി ജോസ് കോൺട്രാക്ടർ
17. ശ്രീ. തോമസ്സ്.എം.എം. കോൺട്രാക്ടർ
18. ശ്രീ. ഗോപാലകൃഷ്ണൻ കോൺട്രാക്ടർ
19. ശ്രീ. ഷമീർ കോൺട്രാക്ടർ
20. ശ്രീമതി. ഹസീന അസിസ്റ്റന്റ് എഞ്ചിനീയർ
21. ശ്രീ. ശ്യാം.എസ്സ് അസിസ്റ്റന്റ് എഞ്ചിനീയർ
22. ശ്രീ.സാം വിദ്യാനാഥ് അസിസ്റ്റന്റ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ
23. ശ്രീ. സത്യനാഥ്.ബി അസിസ്റ്റന്റ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ
24. ശ്രീ. വിപിൻ വിജയൻ ഫൈനാൻസ് ഓഫീസർ
25. ശ്രീമതി. ഷൈനി.എൻ എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ
26. ശ്രീ. വിഷ്ണുകുമാർ.ജി. പ്രോജക്ട് ഡയറക്ടർ

## ALAPPUZHA

| Sl. No | Name of Work | Name of Contractor | Length of road | Agreed PAC | Agt.date | Levels | Status 04/11/2022 |
|---|---|---|---|---|---|---|---|
| 1 | Manathukadu Puthuveedu Road & Protection | Prasanth.S.Nair | 1.145 | 17855144 | 8/26/2021 | | Quoted 6.968 % above estimate rate. Agreement executed. Site handed over on 5-10-2021.All structural work including 3 box culvert,DR side wall work completed.Earth filling completed. Mechanical stabilization going on.Kuttanad pakage side protection work going on from CH:0 to CH: 500.Hence work in this stretch can commence only after completion of this project. Part bill submitted |
| 2 | PWD road to Arackalchira & Protection Wall | Sri.Thomas.M.M | 0.49 | 10250493 | 8/26/2021 | Initial Level approved | Executed the agreement.Quoted rate 0.11% Deficit.Site handed over on 5-10-2021.DR side wall work completed.(4/4) box culvert work completed.Part bill submitted.Initial levels reported |
| 3 | Harbour Road to Maaladi Jetty Road | Sri.Bibin Thomas | 1.9 | 11410243 | 11/6/2021 | | On quotation, single bid submitted (9.9651% above)was approved by tender committee on 16-06-2021.Agreement executed.work order issued on 04-10-2021. SHO:06-01-2022. DR side wall construction going on. |
| 4 | AC Canal to Mankuzhy Road | Sri.Saileshkumar | 0.765 | 10204521 | 8/26/2021 | Initial Level to be approved | Quoted 8.981% above estimate rate . Agreement executed.Site handed over on 25-09-2021. Dismantling of existing flexible pavement completed.Machanical stabilisation of soil subgrade completed.Coir Geo Textile laid.GSB laying work completed. |
| 5 | Chirakkarapadi - Chetalapuncha,Pmattipuncha, Pazhamchira Road | Sri.Vijayakumar.T.V | 2.71 | 26804011 | 5/4/2021 | Initial Level to be approved | Agreement executed.Initial levels taken.Revised DPR approved for change in road configuration.Side wall construction work going on.80% of side wall work completed.Side drain work going on.Material sample given for prier to construction tests.Revised estimate approved by technical committee.Culvert work @1367completed. |
| 6 | Pennukara Canal Jn NettuvaramcodeRoad | Sri.Safarudeen.I | 1.42 | 16985206 | 9/24/2020 | Final Levels approved | Work completed.Final bill Submitted. |
| 7 | Kulikkanpalam Shappupadi road | Sri.Safarudeen.I | 1.7 | 18870679 | 9/22/2020 | Final Levels approved | Work completed. |
| 8 | Ennakad Alumoodu Ilanjimel road | Sri.Sabu Kuriyakose c/o Kavunkal constructions | 3.225 | 48004100 | 10/9/2020 | Levels returned back for correction | Site handed over to contractor on 23-11-2020 .DR side wall work completed.Road widening with GSB completed.WMM laying work 80% completed. |
| 9 | Budhanur Ponnathara Road | Sri.Sabu Kuriyakose c/o Kavunkal constructions | 1.751 | 48004100 | 10/9/2020 | Levels returned back for correction | Site handed over to contractor on 23-11-2020 . DR side wall construction completed.2Box culvert construction completed. |
| 10 | Mithrapuzha Vayanasalapadi | *Sri.Manoj Mathew* | 2.782 | 28364901 | 10/27/2021 | Initial Level approved | Quoted 8.91% above estimate rate.Site hand over to contractor on 8-11-2021.DR side wall work completed.Earthen subgrade work completed.Road widening and reconstruction with GSB completed.WMM laying work completed.Two culvert work completed. Side berm concreting completed. BC pending |
| 11 | Highschool Nannad Eradichira Road | Sri.Sinoj. I.V | 2.4 | 47721347 | 10/27/2021 | Initial Level recieved | Quoted 6.4% above estimate rate.Site hand over to contractor on16-11-2021.Old bridge dismantling work completed.Arrangement for piling work completed.Sheet piling done as additional work. NewCulvert construction CH 2/390 completed.culvert at ch 0/000 ongoing. Side drain work going on. |
| 12 | Palangattu padi Mannarathara road | *Sri.Manoj Mathew* | 1.516 | *22216273* | 10/27/2021 | Initial level returned back for correction | Quoted 9.9% above estimate rate.Site hand over to contractor on 8-11-2021. DR side wall work 80%completed.Box culvert construction at ch 0/350 completed.Since KWA pipe laying work is to be done on this road,pavement construction not initiated in this work. |
| 13 | Madathekkathil Chalukkara Road | *Sri.Biju.M* | 0.4 | *2315510* | 10/27/2021 | Initial Level approved | Tendered.Quoted 8.32% more than eatimate amount.Agreement executed on 27-10-2021.Since asset hand overed by GP on 24-11-2021 site hand overed to contractor on 25-11- 2021.Machanical stabilisation of subgrade completed.GSB,WMM laying work completed.PQC completed. |
| 14 | AV mukku Sharangakkavu | Sri.Safarudeen.I | 1.48 | 18730310 | 11/6/2020 | Initial Level approved | Culvert at ch 195 completed. Water authority pipe line shifting work completed.CC side drain from CH:90 to CH 195 &CH 197 to 245 completed.CC side wall from CH:197 to CH 245 completed. PQC completed.Traffic signs and road marking completed. |

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 15 | Kattanam Nambukulangara road | *sri.Manoj Mathew* | 3.35 | 28214452 | 10/27/2021 | Initial Level approved | Quoted 9.9% above estimate rate.Agreement executed on 27-10-2021. site hand over on 08-11-2021. Initial levels reported.Road restoration work with GSB done on KWA road cutting.GSB road widening work completed.WMM laying work on going |
| 16 | Kanjikkal mukku ganam theatre | Sri.Shahinsha.T | 1.62 | 16293913 | 5/4/2021 | Initial Level to be approved | Construction work completed for two culvert at CH120 &1290. 1168m Side drain work completed. Existing road dismantling for Soil stabilisation completed.GSB laying work on going |
| 17 | Panachamoodu- Kochuveetilmukku road | *Sri.Manoj Mathew* | 2.658 | 28891938 | 10/27/2021 | Initial Level recieved | Tendered on 03-06-2021.Quoted 9.81% above estimate rate. Selection notice issued on 04-10-2021.Agreement executed on 27-10-2021.Initial Levels reported.Side drain work going on. |
| 18 | Amarthodu to Pathilchira road | Prasanth.S.Nair | 1.125 | 21141879.99 | 7/5/2022 | | Site hand over to contractor on 25-07- 2022.Initial levels taken. |
| 19 | Manenkary padi to Kodumkuthu parambu road | Shihab.S | 0.742 | 11407169 | 4/21/2022 | Initial Level recieved | Site handover to contractor on 25-05- 2022.Initial levels reported |
| 20 | Pekkalli Bridge to Kadakkam | Rejimon Aliyas | 0.896 | 8225106.03 | 7/1/2022 | | Agreement executed on 1-7-2022 Site handover to contractor on 30-09-2022 |
| 21 | Kumaramkari society | Antony joseph | 1.777 | 34920467.87 | 7/4/2022 | | Agreement executed on 4-7- 2022.Asset handover from GP pending. |
| 22 | Kavumpadi to Perumal jetty | Varkichen T Valiamattam | 0.865 | 15967873 | 4/30/2022 | | Site handed over to the contractor on 7- 7-2022.DR side wall work started. |
| 23 | St. Theresas LPS to Nalpathil Kalinku | Varkichen T Valiamattam | 0.766 | 14096623 | 5/20/2022 | | site handed over to the contractor on 7- 7-2022.DR side wall work started |
| 24 | Anchangadi Bridge(PWD) to Mancompu Govt. LPS via | Sundrel cemnts pvt ltd | 1.365 | 29651747.25 | 7/5/2022 | | Agreement executed on 5-7-2022.Asset handover from GP pending. |
| 25 | Karichira to puthusseri road | Shan p Thomas | 1.23 | 21827891.1 | 4/21/2022 | | Asset not hand over by GP |
| 26 | Nalenkalpadi to Kunnathuparambu Road | Shihab.S | 0.913 | 17635558 | 4/21/2022 | Initial Level recieved | Initial levels reported |
| 27 | Ambiyathu pady Ikkara boat jettty | Sri.Saileshkumar | 2.5525 | 31859958 | 4/26/2022 | | Work order issued.Asset hand over form GP reasently obtained.Site handed over to the contractor on |
| 28 | Govt. Hospital Road | V Matha construction | 1.02 | 19647929 | 4/21/2022 | | Quoted 7.8 % above estimate rate.Site handed over to contractor on 10-06-2022.DR side wall work started |
| 29 | 45il Puthuvel Jetty Road | V Matha construction | 1.295 | 17982731 | 4/21/2022 | | Quoted 8.93% above estimate rate.Site handed over to contractor on 10-06-2022.Site clearing work started |
| 30 | KE CARMEL | Shan p Thomas | 0.892 | 7460511.75 | 4/21/2022 | Initial Level received | Site handed over to contractor on Initial levels taken and reported to CTE. DR side wall work completed.Road widening with GSB completed. |
| 31 | PS Kavala Chudukattumpuram Chooramana Road | Mohammed Sakkeer K | 2.042 | 29632564.96 | 7/5/2022 | | Executed agreement.Portion of this road work taken by PWD(Only 900m remaining for RKI-LSGD work) |
| 32 | Therambilpadi road (balance portion) | Sachu kuriakose | 0.8025 | 21868013.89 | 7/5/2022 | | Agreement executed. Asset not handedover by GP.Hence site handover not done.Irrigation protection work going on on river side of this road. |
| 33 | Holy family school to Pazhoor Temple | M.P Sigikumar | 0.758 | 12532450.44 | 25/10/2022 | | Work order issused |
| 34 | Footpath Thottuvala first bridge to Aattutheeram | 4A CONSTRUCTION | 0.645 | 13752605.67 | 25/10/2022 | | Work order issused |
| 35 | Kainadu pally Karumathra Kshethram road | Sailesh kumar | 0.974 | 16547849.23 | 20/10/22 | | |
| 36 | Kanichukulangara kavala-kallathil road | P.G Gopinathan | 1.222 | 13868339.47 | 17/10/23 | | Work order issused |
| 36 | Valiyapally kayalpuram road | | | AS issued | | | AS obtained |
| | | | | | | | |

## KOTTAYAM

| Sl. No | Name of Work | Name of Contractor | Length of road | Agreed PAC | Agreement Date | Levels | Status on 04/11/2022 |
|---|---|---|---|---|---|---|---|
| 1 | Girideepam - kadathu kadavu road | Sri.Anoop.K.Kuryakose | 1.88 | 12391558 | 10/5/2020 | Final Approved upto EBM on 8/8/22 | Work completed. Final Bill to be submitted next week |
| 2 | Govt HS Kochalivettam Road | Sri.Shaji Joseph | 0.45 | 2481681.46 | 10/18/2021 | Initial Level submitted on 7/11/22 | Road concreting in progress |
| 3 | Kunnumpuram Mahila Samajam Road | Sri.T.D.Chandrasekharan | 0.887 | 13247049 | 10/13/2020 | Initial & Final levels approved | Completed. Final Bill submitted |
| 4 | Madathil kadavu Mahilasamajam Kandathilpalli Road | Sri.T.D.Chandrasekharan | 0.85 | 13045561 | 8/26/2021 | Level not submitted | Site handed over on 04.09.2021. Asset handed over after updation only on 05.04.2022. Initial Levels Taken. RE submitted. |
| 5 | Malakkanam Kannathrapadi Road | Sri.Manoj Mathew | 1.125 | 8898431 | 1/20/2021 | Initial & Final levels approved | Completed. Final Bill submitted |
| 6 | Olassa - Cherthalli Road | Sri.T.D.Chandrasekharan | 0.88 | 9829311 | 2/18/2021 | Initial Approved on 6/12/21 | 2 culverts completed. Retaining wall completed. 3rd culvert in progress. |
| 7 | Kavanattinkara - Manchira | Sri.S.Unnikrishnan | 1.305 | 6500704 | 10/28/2020 | Final Approved upto WMM 16/8/22 | Concrete Work completed.Traffic signs and shoulder filling completed this week. Final bill will be submitted next week |
| 8 | Cheepunkal - Malikayal Chira | Vanguard Constructions | 1.095 | 12194797 | 6/22/2021 | Initial Level submitted on 27/10/22 | Retaining wall construction completed. Box culvert changed to Pipe culvert considering site conditions and work was completed. Road concreting to be done after rainy season and after approval of RE. Part bill & RE under preparation. |
| 9 | TV PURAM Theeradesha road | Sri.Manoj Mathew | 3.75 | 32336652 | 1/20/2021 | Initial Approved on 26/4/21 | All culverts completed. M40 Concreting completed. RE to be passed. Interlock laying is in progress expecting approval of RE. Traffic signs to be done. |
| 10 | LPS Mukkam Kollori Road | Sri.Bibin Thomas | 0.332 | 4682796 | 11/6/2021 | Level not submitted | Coconut pile stacking completed. PMU visit required for redesign of r/wall. Culvert work is proposed to be started on 01-11-2022. |
| 11 | Pathinanchilkadavu Illikkal Road | Sri.T.D.Chandrasekharan | 2.02 | 29300576 | 10/28/2020 | Initial & Final level approved upto WMM | WMM Completed. RE approved. |
| 12 | Kambinikadavu Pattarmadom Road | Sri.Bibin Thomas | 1.315 | 8884708 | 5/4/2021 | Initial approved on 28/4/22 | Road concreting completed. Traffic signs and shoulder filling in progress. |

PATHANAMTHITTA DISTRICT

| SI.NO | NAME OF WORK | NAME OF CONTRACTOR | AGREEMENT NUMBER | AGREEMENT DATE | SITE HAND OVER DATE | TOC | STATUS OF WORK | TENATIVE DATE OF COMPLETION | PHYSICAL STATUS OF WORK |
|---|---|---|---|---|---|---|---|---|---|
| 1 | PMURKI LSGD 2020-21: Improvement of Thannithodu Plantation Thekkumthodu Road | ABLE GROUP | 79/2021-22/PMULSGD | 21-10-2021 | 30-11-2021 | 8 MONTHS | Able group quoted 4.6% above estimate rate.Selection notice given to Able group.Site hand over on 30-11-2021.RCC Retaining wall@ch 2490 completed.Road widening with GSB completed.chappath concreting completed.WMM completed. DBM completed. | 30-10-2022 | 65 |
| 2 | PMURKILSGD 2020-21 Chana Kurumpanmoozhy road in Naranamoozhy GP, Ranni LAC and Pathanamthitta District | K V Abraham | 149/2021-22/PMULSGD | 21-3-2022 | 22-04-2022 | 8 MONTHS | K V Abraham quoted 5.01% below ER.Site Handed over to contractor on 22-04-2022.Initial levels taken.Material sample given to engineering college for prier to construction test. Already forest NOC obtained for this work since this road pacess through forest area.Levels taken and reported to CTE. Sectioning of road started | 21-12-2022 | 10 |
| 3 | PMURKILSGD 2020-21 Ration kadapadi Mulanthanam road in Perunadu GP, Ranni LAC, Pathanamthitta District | ABLE GROUP | 129/2021-22/PMULSGD | 27-12-2021 | 26-2-2022 | 8 MONTHS | Able group quoted 3.38% above estimate rate. Agreement executed .sho 26-2-2022. DR side wall work in progress.RE required for the work. | 25-10-2022 | 20 |
| 4 | PMURKILSGD 2020-21: Reconstruction of Melepadi Chellakkadu Road in Pazhavangadi GP in Pathanamthitta District | Southern Tech | 156/2021-22/PMULSGD | 24-03-2022 | 12-05-2022 | 8 MONTHS | Southern tech quoted 4.19% above estimate rate.Site handover to the contractor on 12-05-2022. Prier to construction material testing on going. Levels taken.Culvert1/1, and 90m drain work started | 11-01-2023 | 10 |
| 5 | PMURKILSGD 2020-21 Kiliyanikal Thoolikulam road in Cherukole GP, Ranni LAC and Pathanamthitta District | TINKU ABRAHAM | 151/2021-22/PMULSGD | 21-3-2022 | 13-4-2022 | 8 MONTHS | tendered on 24-9-2021, Sabu k abraham quoted lowest rate. Executed the agreement on21-3-22.Site handed over. Initial levels taken and reported to CTE. 3/3 Culvert construction completed.Side drain work on going.Work on hold till Nov end due to Jaljevan work. | 12-12-2022 | 35 |
| 6 | PMURKILSGD 2020-21 Madukkamoodu Ayyappa Medical College Road in Vadasserikkara GP, Ranni LAC, Pathanamthitta District | N P GOPALAKRISHNAN | 95/2021-22/PMULSGD | 27-10-2021 | 2-12-2021 | 8 MONTHS | N P Gopalakrishnan Quoted 10% below ER.Initial Levels taken.DR side wall work completed.Construction of three culvert at CH 0/330 & 0/465,0/820 completed(3/3).Existing pavement dismantling completed.CC drain work completed.Machanical stabilisation 100% completed. | 30-11-2022 | 50 |
| 7 | PMURKILSGD 2020-21: Reconstruction of Banglamkadavu Valiyakulam Road in Vadasserikkara GP in Pathanamthitta District | Dileepkumar | 148/2021-22/PMULSGD | 21-03-2022 | 20-06-2022 | 8 MONTHS | Lowest quoted K P Shylu not willing to execute agreement, tender committee suggest to re tender. On retender Dileep kumar quoted 2.27% below estmate rate. Site hand over to contractor on 20-6-2022. Levels taken. 1/3culvert completed.Second culvert construction going on.Existing road dismantling started.Road widening with CTCR going on. | 20-02-2023 | 25 |
| 8 | PMURKILSGD 2020-21: Reconstruction of Banglamkadavu Stadium Valiyakulam Road in Vadasserikkara GP in Pathanamthitta District | Mon Joseph | 148/2021-22/PMULSGD | 21-03-2022 | 16-05-2022 | 8 MONTHS | Lowest quoted K P Shylu not willing to execute agreement, tender committee suggest to re tender. On retender Mon joseph quoted the lowest rate.(.01% below). Site hand over to contractor on 16-05-2022.Levels taken. Material test in progress.Initial levels reported. | 15-01-2023 | 10 |
| 9 | PMURKILSGD 2020-21: Reconstruction of Parakavu Valakuzhi Road in Ezhumattur GP in Pathanamthitta District | Biju Mathew | 154/2021-22/PMULSGD | 21-3-2022 | 20-6-2022 | 8 MONTHS | Biju Mathew quoted 9.99 % above estimate rate. Tender excess approved from Government. Agreement executed.Asset Handed over by Ezhumattoor GP on 20-6-2022. Levels taken DR side wall work completed. Existing road dismantling completed. (1/1) culvert work completed.CC side drain work completed.Cement Stabilization going on | 19-02-2023 | 45 |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 10 | PMURKILSGD 2020-21: Renovation of CK Road in Kottangal GP in Pathanamthitta District | D.SAJI | 80/2021-22/PMULSGD | 27-10-2021 | 18-11-2021 | 6 MONTHS | D Saji quoted 6.1 % above estimate rate. Agreement executed & site handed over to the contractor on 11-4-2022.3 letters issued to contractor regarding insufficient progress.Water authority demanded 25 lakh rupees for utility shifting. In our estimate amount kept aside for all utility shifting is 6 lakh.Out of 3, 1/3 culvert construction completed.90/150 m side drain work completed.Letter given to KWA for Account number to deposit the amount. | 31-12-2022 | 25 |
| 11 | PMURKILSGD 2020-21: Reconstruction of Arummoodu Chala Puthenchantha 14am mile Road in Pallikkal GP in Pathanamthitta District | BIJU M | 131/2021-22/PMULSGD | 27-12-2022 | 11-04-2022 | 8 MONTHS | Biju 8.86% above estimate rate. Agreement executed & site handed over to the contractor on 11-4-2022.Initial levels taken.While commencing DR side wall work on going 250/500m.Local issues solved. | 10-12-2022 | 20 |
| 12 | PMURKILSGD 2020-2021 -Rehabilitation of Adoor Gopalakrishnan Road in Erathu GP in Pathanamthitta District | D.SAJI | 81/2021-22/PMULSGD | 27-10-2021 | 6-12-2021 | 6 MONTHS | D.Saji quoted 2.93 % above estimate rate.Selection notice issued on 04-10-2021.Side drain completed.DR Side wall work completed.Construction of culvert at CH:1/220 completed (1/1). GSB road widening completed. | 30-12-2022 | 40 |
| 13 | PMURKILSGD 2020-2021: Paivazhy Nediyakala road in Pandalam MC in Pathanamthitta District | SHAJI MATHEW | 100/2021-22/PMULSGD | 27-10-2021 | 18-11-2021 | 8 MONTHS | Shaji mathew quoted 8.96 % above estimate rate.Site handed over to contractor on 18-11-2021.Initial levels taken and reported.DR work completed,Road widening with GSB completed. Culvert work at CH:0/002,0/795 , 1/715 completed (3/3). Side drain work completed.WMM material supply completed.Scarification started. | 31-01-2023 | 50 |
| 14 | PMURKILSGD 2020-21 Vattathenpadi Nallathupadi Road in Aranmula GP, Aranmula LAC, Pathanamthitta District (Chembakasseri-Pucherimukke)* | PRADEEP KUMAR | 34/2022-23/PMULSGD | 07-10-2022 | 44865.00 | 8 MONTHS | Since no bid received after e quotation, tender committee suggested to revise estimate with DSR2018. Work tendered.Single bid quated by Pradeep has higher value than estimate rate (7%).Pradeepkumar Executed the agreement. Asset handover by GP only on 28-10-2022 ,site not hand over to the contractor. | NA | NA |
| 15 | PMURKILSGD 2020-21 Anthyalankavu Marthomapallipaddy karamvelipadi in Naranganam GP, Aranmula LAC and Pathanamthitta District | Biju mathew | 19/2022-23/PMULSGD | 22-06-2022 | 11-7-2022 | 8 MONTHS | Ajeesh sreedharan quoted 2.97% above estimate rate. But not willing to execute agreement. During Negotiation L2 quoted Biju Mathew willing to execute agreement at the rate of L1. Agreement executed.Site handover done.Initial levels reported.Side wall work going on.1/1 culvert work started. | 10-02-2023 | 20 |
| 16 | PMURKILSGD 2020-21: Reconstruction of Erathodu Ashankudi Road in Niranam GP in Pathanamthitta District | Abdhul rasheed | 02/2022-23/PMULSGD | 21-04-2022 | 17-06-2022 | 8 MONTHS | Abdul Rasheed C quoted 3.6% above estimate rate.Tender committee on 17-1-2022 accept this tender subjected to the tender excess approval from Govt. Tender excess approved from government. Abdul Rasheed C executed the agreement. Asset handover from local body received on16-6-2021. Sie handed over to contractor on 17-6-2022. Initial levels taken and reported.DR side wall work going on | 16-02-2023 | 25 |
| 17 | PMURKILSGD 2020-21: Renovation of Chakrashalakadavu Panachimoottil Road in Kuttoor GP in Pathanamthitta District | ANISHZACHARIAH | 82/2021-22/PMULSGD | 27-10-2021 | 2-12-2021 | 8 MONTHS | Anish Zachariah quoted 9%above estimate rate.Site handed over to the contractor on 2-12-2021. DR side wall work completed. (1/1) Culvert at CH 0/500 completed. Road widening with GSB completed.Road concreting PQC M30, 1750m completed.In balance 750 m water authority road restoration work pending. | 01-08-2022 | 50 |
| 18 | PMURKILSGD 2021-22:Rehabilitation of Ushuspadi-Vellaparamuruppu- Kizhakkekkarapally in Ezhamkulam GP, Adoor LAC, Pathanamthitta District | N P GOPALAKRISHNAN | 153/2021-22/PMULSGD | 21-3-22 | 21-04-2022 | 8 MONTHS | N P Gopalakrishnan quoted 3.5% above estimate rate.Site handed over to the contractor on19-4-2022 .Initial levels taken.Prier to construction material tesing completed. DR work 85% completed.One culvert work going on | 20-12-2022 | 30 |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 19 | PMURKILSGD 2020-21: Renovation of Panchayathpadi Pulluchani Radhapadi Road in Pathanamthitta district | BINOOJ BASHEER | 91/2021-22/PMULSGD | 27-10-2021 | 17-11-2021 | 8 MONTHS | Binooj Basheer quoted 9.7 % above estimate rate.Site hand overed on 17-11-2021.3. Out of 12 culvert, 8culvert construction completed. CC Drain work 90% completed ,DR side wall work 100% completed. KWA submitted estimate amounting 43 lakh for utility shifting.But amount set aside in our estimate for all utility shifting is 9 lakh only.KWA agreed to provide revised maintanance estimate limited with in 9 lakh.Amount deposited to KWA. | 15-01-2023 | |
| 20 | PMURKILSGD 2020-21: Renovation of Policestationpadi TVM hospital Elangavattom Road in Konni GP in Pathanamthitta District | BIJU M | 83/2021-22/PMULSGD | 27-10-2021 | 30-11-2021 | 8 MONTHS | Biju M quoted 9.758 % above estimate rate.Site hand overed on 30-11-2021. 3 Letter given to contractor regarding slow progress in work. Construction of 1/1 culvert completed.Road widening with GSB going on | 31-01-2023 | |
| 21 | PMURKILSGD 2020-21: Renovation of Kottomonpara Melekottomonpara Pandyanpara Road in Seethathodu GP in Pathanamthitta GP | DIYA CONSTRUCTIONS | 68/2021-22/PMULSGD | 2-8-2021 | 22-09-2021 | 8 MONTHS | Diya constructions quoted3.72% below estimate rate.Site hand over to the contractor on 22-9-2022 . DR side wall work completed.4 /4 culvert work completed.RCC sidewall work completed.380m short pannelled road concreting completed. 700m PQC M30 road concreting completed. For 700m flexible pavement,existing road dismantling completed. | 31-12-2022 | |
| 22 | PMURKILSGD 2021-22:Rehabilitation of Koipally Melepadi-Melethilpadi Road in Pathanamthitta district | | 12/2022-23/PMULSGD | 26-04-2022 | 14-06-2022 | 9 MONTHS | Sinto quoted 5.1% below Estimate Rate.Asset handed over by G P on 7-6-2022. Site hand over to contractor on 14-6-2022.Work not yet started due to site dispute. | 13-03-2023 | |
| 23 | PMURKILSGD 2021-22:Rehabilitation of Athikkayam Kadumeenchira Road in Naranamoozhy GP, Ranni LAC, Pathanamthitta District | Abdul Rasheed C | 19/2022-23/PMULSGD | 30-03-2022 | 30-3-2022 | 8 MONTHS | Abdul Rasheed quoted 0.42% above estimate rate. Agreement Executed.Site handover to the contractor on 30-3-2022.Initial levels reported.2/4 culvert construction completed.Third culvert construction is in progress. | 29-11-2022 | |
| 24 | PMURKILSGD 2021-22:Rehabilitation of Valiyaparambil-Eettichuvadu Road in Pazhavangadi GP, Ranni LAC, Pathanamthitta District | Abdul Rasheed C | 139/2021-22/PMULSGD | 06-01-2022 | 27-1-2022 | 8 MONTHS | Abdul rasheed has signed the agreement. Site Handed over to the contractor on 27-01-2022. Initial levels reported. Side drain work completed.(1/1)Culvert work completed.Road dismantling work completed. | 26-09-2022 | |
| 25 | PMURKILSGD 2021-22: Reconstruction of Kannankara Edamuri Road in Ranni Pazhavangadi GP in Pathanamthitta District | Suthern Tech | 26/2022-23/PMULSGD | 8-07-2022 | 24-08-2022 | 8 MONTHS | Southern Tech quoted 9.94% above estimate rate.Work order issued.Initial levels taken. | 23-04-2023 | |
| 26 | PMURKILSGD 2021-22:Rehabilitation of Ozhukkuneettilpadi Paruthimoottilpadi Road in Peringara GP, Pathanamthitta district | Anil V varghese | 08/2022-23/PMULSGD | 21-4-2022 | 10-3-2022 | 10 MONTHS | Anil Vargheese quoted 3.5% below Estimate Rate.work order issued on 17-6-2022 .Site handed over to contractor on 23-6-2022. Initial levels started.Material sample given to Engineering college for prier to construction test.Bond stone casting for DR work going on.Physical work at site cannot commence at site due to District Panchayath Election code of contact. | 09-01-2023 | |
| 27 | PMURKILSGD 2021-22: Rehabilitation of Janaseva Road in Peringara GP, Thiruvalla LAC, Pathanamthitta District | Abdul Rasheed C | 146/2021-22/PMULSGD | 28-02-2022 | 10-3-2022 | 8 MONTHS | Abdul Rasheed C quoted 0.43 % below estimate rate.Site hand over to the contractor on 08-04-2022.Initial levels taken. Material testing completed. DR work in progress(35%). | 09-11-2022 | |

## IDUKKI DISTRICT

| NO | NAME OF WORK | NAME OF CONTRACTOR | AGREEMENT NUMBER | AGREEMENT DATE | SITE HAND OVER DATE | TOC | STATUS OF WORK | TENATIVE DATE OF COMPLETION | PHYSICAL STATUS OF WORK |
|---|---|---|---|---|---|---|---|---|---|
| 1 | Aashramam Pottanpady Road Retaining wall in Arakkulam | Vagheese Sakkaria | 110/2021-22/PMULSGD | 6-Nov-2021 | | | RE received and intimated to contractor | | |
| 2 | Ellapally Chellikal Road Retaining wall in Arakkulam | Gromin P Manual | 96/2020-21/PMULSGD | 27-Oct-2021 | 17-Nov-2021 | 9 Months | 2 culverts completed.Heavy rain causing delay. | 16-Aug-2022 | |
| 3 | Ellapalli tottam bhagom road retaining wall in Arakkulam | Alunkal Constructions , Kurian John | 92/2020-21/PMULSGD | 27-Oct-2021 | 17-Nov-2021 | 9 Months | Culverts and retaining wall completed.RE required. | 16-Aug-2022 | |
| 4 | Idinjamal - companypadi in Erattayar | Majestic construction , Domenic | 126/2020-21/PMULSGD | 27-Dec-2021 | 5-Jan-2022 | 9 Months | Mechanical stabilization ,Gsb and wmm completed,Culvert 2/048, 4/370 culvert completed,Protection works in Progress | 6-Oct-2022 | 70.00% |
| 5 | Kattekkanam - Chelamoodu in Karunapuram | Noby George | 130/2020-21/PMULSGD | 27-Dec-21 | 15-Feb-22 | 9 Months | Initial levels Completed.Road work only pending | 14-Nov-2022 | 10.00% |
| 6 | Vimalagiri-Enikkuthu road in Maruyapuram | Jose Joseph | 99/2020-21/PMULSGD | 27-Oct-2021 | 17-Nov-2021 | 9 Months | Protection works 90 % completed , CC wall 95% Completed,0/695 Culvert completed | 16-Aug-2022 | 68.00% |
| 7 | Balagram - Anyarthulu in Pampadumpara | P J MATHACHAN | | | | | RE required | | |
| 8 | Adivaram - Ottalanagalpady city road in Rajakkadu | BABU K S | 109/2020-21/PMULSGD | 6-Nov-2021 | 17-Nov-2021 | 9 Months | Culvert 0/480 (reach -2), concreting of box culvert 1/825 , 0/335 culvert (1*1),0/613 are completed, protection work started.RE received on 10 Nov. | 16-Aug-2022 | 50.00% |
| 9 | Murikkumthotti Mathekkalpadi Shalliyil in Rajakumary | KLCCS | 124/2020-21/PMULSGD | 26-Nov-2021 | 4-Dec-2021 | 9 Months | ch 0/650 box culvert completed and Protection Works in Progress | 3-Sep-2022 | 30.00% |
| 10 | Ambalappara -Kadapplackal road in Upputhara | Bibin Baby | 94/2020-21/PMULSGD | 27-Oct-2021 | 17-Nov-2021 | 9 Months | 80% Protection work completed | 16-Aug-2022 | 38.00% |
| 11 | Anachal Thokkupara Acherikunnu Asramam road in Vellathooval | KLCCS | 123/2020-21/PMULSGD | 26-Nov-2021 | 4-Dec-2021 | 9 Months | 0/195 Culvert completed and Protection Works in Progress | 3-Sep-2023 | 40.00% |
| 12 | Pazhaya - Kochira Road | K A CHERIAN | 93/2020-21/PMULSGD | 27-Oct-2021 | 17-Nov-2021 | 9 Months | Culvert 0/147 completed ,Cc wall, protection works completed, Cement stabilization completed | 16-Sep-2022 | 70.00% |
| 13 | Surianelly Gundumala | BABU K S | 128/2020-21/PMULSGD | 27-Dec-2021 | | 10 Months | Initial levels Completed.Got NOC on October | | 5% |
| 14 | Nalumukku - Tunnel site | P J MATHACHAN | 3/2022-23/PMULSGD | 21-Apr-2022 | 30-Apr-22 | 9 Months | Culverts works 0/125 LHS,0/440 LHS ,0/800 LHS , 1/040 LHS, 1/746 LHS are Completed, Road dismantling in Progress, Protection works in progress | 29-Jan-2023 | 30.00% |
| 15 | Sooryakanthi kavala- pazhaya post office (PMU) | P A Shaji | 138/2020-21/PMULSGD | 4-Jan-2022 | 05-Sep-22 | 6 Months | Initial levels Completed | 04-Mar-23 | 5% |
| 16 | Factorypadi - Karinthuruvi road (PMU) | K A CHERIYAN | 137/2020-21/PMULSGD | 4-Jan-2022 | 12-Jan-2022 | 8 Months | Initial levels Completed | 03-May-23 | 5% |
| 17 | Perumbankuthu 6th mile | Jolly Jose | 132/2020-21/PMULSGD | 29-Dec-2021 | 7-Jan-2022 | 9 Months | Culvert 2/620 , 0/980, 2/768 (widening) completed, protection work started | 6-Oct-2022 | 28.00% |
| 18 | Kurushupallipadi thannikandam Kumbiluvellipadi painavu | Jolly Jose | 133/2020-21/PMULSGD | 29-Dec-2021 | 7-Jan-2022 | 9 Months | Culvert 3/044 completed upto side wall Lift - 1 | 6-Oct-2022 | 10.00% |
| 19 | Panachikuzhi road | Jain Augustine | 134/2020-21/PMULSGD | 29-Dec-2021 | 5-Jan-2022 | 9 Months | Counter fort RW and road widening completed Gsb laying Completed(widening), Scarifying works in progress, Culvert 3/541 is Completed | 31-Dec-2022 | 48.00% |
| 20 | Kallarkutti Naikunnam road | | | | | | work executed by other agency | | |
| 21 | Padicup - Plakkayam Kuttamudi tribal colony road | V J Raju and Co | 143/2020-21/PMULSGD | 11-Feb-2022 | 19-Sep-22 | 9 Months | Initial Levels Completed | 18-Jun-2023 | 5% |
| 22 | Pallikudi city Mangathu palam road | C A Thomas & Co | 13/2022-23/PMULSGD | 26-Apr-22 | 05-May-22 | 10 Months | Initial Levels Completed | 4-Mar-2023 | 8.00% |
| 23 | Perikkankaval-Kollamkulambadi-Karikavala road | Anish sebastian | 142/2020-21/PMULSGD | 9-Feb-2022 | 18-Feb-22 | 9 Months | culvert at Ch 0/090 works completed, Protection works 80% Completed | 17-Nov-2022 | 65.00% |
| 24 | Puthed anoor Thode foot bridges | JAISON LUCKOSE | 155/2021-22/PMULSGD | 24-Mar-2022 | 20-Jul-2022 | 9 Months | Initial Levels completed | 19-Mar-2023 | 8.00% |
| 25 | Kannaplakkalpadi - Puthenpalam | Noby George | 14/2022-23/PMULSGD | 30-Apr-2022 | 09-May-22 | 8 Months | Initial levels Completed | 8-Jan-2023 | 8.00% |