



GOVERNMENT OF KERALA

Abstract

Planning and Economic Affairs (RKI) Department - Reconstruction of LSG roads under RKI through PMU – Renovation of Valavazhi Road in Angamaly Municipality in Ernakulam district- revised estimate - approved - Orders issued.

PLANNING & ECONOMIC AFFAIRS (RKI) DEPARTMENT

G.O.(Rt)No.405/2023/P&EA

Dated, Thiruvananthapuram, 20-10-2023

- Read: 1. G.O. (P) No.16/2018/P&EA dated 09-11-2018.
 2. G.O.(P) No.54/2019/Fin dated 04-05-2019.
 3. G.O.(Rt) No.224/2020/P&EA dated 26-05-2020.
 4. Letter No. A1-97/PMULSGD/20 from PD, PMU-RKI-LSGD dated 18-08-2023.

ORDER

As per G.O. read 3rd paper above, Administrative Sanction was issued for the Renovation of Valavazhi Road in Angamaly Municipality in Ernakulam district at an estimated cost of ₹87 lakh.

2. As per letter read 4th above, the Project Director, PMU reported that the contract for the work, which was originally executed with Shri. Navas P.S., was terminated at the risk and cost of the contractor on 20-02-2023 due to non-performance. The work was re-tendered on 19-06-2023. The details of the estimate is shown in the below table;

Item	Amount (₹)
a. Estimate PAC	65,70,989.00
b. PAC quoted by the bidder	69,64,328.36
c. Maintenance charge @5%	3,48,216.42
d. Utility shifting	8,20,000.00
e.Total (b+c+d)	81,32,544.78

f. GST @ 18%	14,63,858.06
Grand total (e+f) (rounded to)	95,96,403.00

3. As per the above estimate details, an additional amount of ₹8,96,403/- is required over and above the existing Administrative Sanction amount (₹87,00,000/-). The Project Director reported that the additional amount shall be recovered from the original contractor, since the initial contract was terminated at risk and cost of the contractor. In this circumstance, the Project Director requested sanction for the revised estimated cost of the project.

4. The Government, after having considered the matter in detail, are pleased to accord sanction to the **Renovation of Valavazhi Road in Angamaly Municipality in Ernakulam district** at a revised estimated cost of **₹95,96,403/- (Rupees Ninety-five lakh Ninety-six thousand Four hundred and Three only)**. There shall be no additional commitment to the Rebuild Kerala Initiative in this regard. The additional amount required shall be recovered from the original contractor following extant rules. The G.O. read 3rd above, and the *Annexure* thereof, stand modified to this extent.

(By order of the Governor)
K SUNILKUMAR
ADDITIONAL SECRETARY

To:

Additional Chief Secretary, Local Self Government Department.

Project Director, PMU-RKI-LSGD.

The Principal Accountant General (A&E/Audit), Thiruvananthapuram

Local Self Government (PP) Department

Information & Public Relations (Web & New Media) Department (for publishing in Government website)

Stock File/Office Copy [F.No.RKI2/125/2019-PLGEA].

Forwarded /By order

Section Officer